

## Downtown Collingwood Revitalization Hurontario St. and Second/Simcoe St.

Construction Newsletter #13

April 9<sup>th</sup> 2010

### Current Construction Events

(April 12<sup>th</sup> to April 16<sup>th</sup> 2010)

1. **Location:** Hurontario St. from First to Second/Simcoe St.

**Scope of Work:** Complete electrical installations (light pole bases) and Silva Cell installation. Start placing electrical conduit and road construction. Relocate Hydrant near mid block.

**Impacts:** This block remain closed to vehicular traffic until work in this block is complete (approx. first week of June 2010).

**Location:** Hurontario St. from Third/Ontario St. to Fourth St.

**Scope of Work:** Complete removal of paving stones. Continue installation of light pole bases, Silva Cells and hydrants. Prepare for curb installation.

**Impacts:** This block shall remain closed to vehicular traffic until work in this block is complete (approx. first week of June 2010)

### Upcoming Construction Events

(April 19<sup>th</sup> to April 23<sup>rd</sup> 2010)

1. **Location:** Hurontario St. from First to Second/Simcoe St.

**Scope of Work:** Continue road, curb and sidewalk preparation. Complete electrical conduit installation

**Impacts:** This block shall remain closed to vehicular traffic until work in this block is complete (approx. first week of June 2010).

2. **Location:** Hurontario St. from Third/Ontario St. to Fourth St.

**Scope of Work:** Complete installation of pole bases and electrical conduit. Start work for road, curb and sidewalk preparation.

**Impacts:** This block shall remain closed to vehicular traffic until work in this block is complete (approx. first week of June 2010).

2. **Location:** Second/Simcoe Street, St. Paul to Pine street.

**Scope of Work:** Start removal of temporary sidewalk. Start work for sidewalk preparation. Install conduit and pole bases in front of Library.

**Impacts:** Parking along this street will be closed to allow for construction

### How Will My Services Be Affected?

Telephone, hydro, water, cable TV, sewer and gas services should not be affected by the construction, barring any unforeseen circumstances.

The Contractor shall continue to collect garbage and recycling containers. Please set your containers in front of your business by 6:30 A.M. on your regular garbage days. Please **clearly** label your containers with your address, business name, etc. so that the containers can be returned to you.

### Safety

Georgian Paving & Construction is required to conduct the work in a safe manner, including delineation of the work area, etc. with the use of traffic cones, caution tape, construction fencing, etc.

The Contractor is required to leave the site in as safe condition as possible for the week ends, over night and Holidays. However, we ask that you take extra caution during these periods to ensure everyone's safety.

### Who Do I Call If I Have a Problem?

The "Project Supervisor" (Construction) will respond to public inquiries related to this project. You may call or email the Project Supervisor at any time.

The Contractor has set up a site office on Hurontario St. that is open Monday to Friday, 8:00 A.M. to 5:00 P.M.

The Contractor's phone numbers and site office address are provided below.

A 24/7 emergency phone number is also provided below but should only be used in emergency or other critical situations.

R.J. Burnside & Associates Limited is administering the project on behalf of the Town. If you have any questions regarding the construction, you may also call a Burnside representative, during the hours of 8:00 A.M. to 5:00 P.M., Monday to Friday, and your call will be responded to as soon as possible.

### Georgian Paving & Construction

Murray Hunt, Project Supervisor (Construction)  
Phone: 705-443-4277 Fax: 705-443-4284  
Address: 116 Hurontario St., Suite 102  
[mhunt@walkerind.com](mailto:mhunt@walkerind.com)

24/7 Emergency Phone: 705-443-9482

### R.J. Burnside & Associates Limited

**Field:**  
Murray Harvey  
705-441-2542 (Cell)  
Construction Inspector  
[murray.harvey@rjburnside.com](mailto:murray.harvey@rjburnside.com)

**Office:**  
Paul Hausler  
705-446-0515 Ext. 445  
Project Manager (Contract Administrator)  
[paul.hausler@rjburnside.com](mailto:paul.hausler@rjburnside.com)