

Downtown Collingwood Revitalization Hurontario St. and Second/Simcoe St.

Construction Newsletter #15

April 23rd 2010

Current Construction Events

(April 19th to April 23rd 2010)

- Location:** Hurontario St. from First to Second/Simcoe St.

Scope of Work: Completed underground electrical installations (light pole bases), curb and gutter and planter curbs.

Impacts: This block remained closed to vehicular traffic.

- Location:** Hurontario St. from Third/Ontario St. to Fourth St.

Scope of Work: Continue installation of light pole bases. Completed installation of catch basins at Third St., and fire hydrants. Started road excavation and placing of granulars for curb installation.

Impacts: This block remained closed to vehicular traffic

- Location:** Second/Simcoe Street, St. Paul to Pine street.

Scope of Work: Removed temporary sidewalk. Start sidewalk installation.

Impacts: No parking along south side of this street will continue. Traffic may be restricted to one lane during short periods of time.

Upcoming Construction Events

(April 26th to April 30th 2010)

- Location:** Hurontario St. from First to Second/Simcoe St.

Scope of Work: Complete concrete bands. Install electrical road crossing at First Street and start placing paving stones

Impacts: This block shall remain closed to vehicular traffic.

- Location:** Hurontario St. from Third/Ontario St. to Fourth St.

Scope of Work: Install new catch basins at Fourth St. and complete electrical work and preparation for curb and gutter. Install curb and gutter.

Impacts: This block shall remain closed to vehicular traffic. Fourth St. may be restricted to a single lane occasionally

- Location:** Second/Simcoe Street, St. Paul to Pine street.

Scope of Work: Install new sidewalk and prepare for paving stone installation.

Impacts: No parking along south side of this street will continue. Traffic may be restricted to one lane during short periods of time.

How Will My Services Be Affected?

Telephone, hydro, water, cable TV, sewer and gas services should not be affected by the construction, barring any unforeseen circumstances.

The Contractor shall continue to collect garbage and recycling containers on those blocks that are closed to vehicular traffic. Please set your containers in front of your business by 6:30 A.M. on your regular garbage days. Please **clearly** label your containers with your address, business name, etc. so that the containers can be returned to you.

Safety

Georgian Paving & Construction is required to conduct the work in a safe manner, including delineation of the work area, etc. with the use of traffic cones, caution tape, construction fencing, etc.

The Contractor is required to leave the site in as safe condition as possible for the week ends, over night and Holidays. However, we ask that you take extra caution during these periods to ensure everyone's safety.

Who Do I Call If I Have a Problem?

The "Project Supervisor" (Construction) will respond to public inquiries related to this project. You may call or email the Project Supervisor at any time.

The Contractor has set up a site office on Hurontario St. that is open Monday to Friday, 8:00 A.M. to 5:00 P.M.

The Contractor's phone numbers and site office address are provided below.

A 24/7 emergency phone number is also provided below but should only be used in emergency or other critical situations.

R.J. Burnside & Associates Limited is administering the project on behalf of the Town. If you have any questions regarding the construction, you may also call a Burnside representative, during the hours of 8:00 A.M. to 5:00 P.M., Monday to Friday, and your call will be responded to as soon as possible.

Georgian Paving & Construction

Murray Hunt, Project Supervisor (Construction)
Phone: 705-443-4277 Fax: 705-443-4284
Address: 116 Hurontario St., Suite 102
mhunt@walkerind.com

24/7 Emergency Phone: 705-443-9482

R.J. Burnside & Associates Limited

Office:
Paul Hausler
705-446-0515 Ext. 445
Project Manager (Contract Administrator)
paul.hausler@rjburnside.com