

Downtown Collingwood Revitalization Huronario St. and Second/Simcoe St.

Construction Newsletter #16

April 30th 2010

Current Construction Events

(April 26th to April 30th 2010)

1. **Location:** Huronario St. from First to Second/Simcoe St.
Scope of Work: Completed concrete bands. Activated new traffic signals at Second/Simcoe St and started placing paving stones.
Impacts: This block remained closed to vehicular traffic.
2. **Location:** Huronario St. from Third/Ontario St. to Fourth St.
Scope of Work: Installed new catch basins at Fourth St., continued underground electrical work, completed road excavation and granular placement and installed curb and gutter.
Impacts: This block remained closed to vehicular traffic. Fourth St. was restricted to a single lane occasionally.
3. **Location:** Second/Simcoe Street, St. Paul to Pine street.
Scope of Work: Continued placing new sidewalk.
Impacts: No parking along south side of street continued. Traffic was restricted to one lane during short periods of time.

Upcoming Construction Events

(May 3rd to May 7th 2010)

1. **Location:** Huronario St. from First to Second/Simcoe St.
Scope of Work: Begin tree planting, mill asphalt pavement, and complete concrete crosswalks. Continue placing paving stones.
Impacts: This block shall remain closed to vehicular traffic. Mid-block crossings may be relocated or temporarily closed for short periods. Access to businesses shall be maintained with some periodic inconvenience.
2. **Location:** Huronario St. from Third/Ontario St. to Fourth St.
Scope of Work: Continue underground electrical installations, place tree collars and planter curbs.
Impacts: This block shall remain closed to vehicular traffic. Mid-block crossings may be relocated or temporarily closed for short periods. Access to businesses shall be maintained with some periodic inconvenience.
3. **Location:** Second/Simcoe Street, from St. Paul to Pine street.
Scope of Work: Continue placing new sidewalk & mill asphalt.
Impacts: No parking along south side of this street. Traffic may be restricted to one lane during short periods of time.

How Will My Services Be Affected?

Telephone, hydro, water, cable TV, sewer and gas services should not be affected by the construction, barring any unforeseen circumstances.

The Contractor shall continue to collect garbage and recycling containers on those blocks that are closed to vehicular traffic. Please set your containers in front of your business by 6:30 A.M. on your regular garbage days. Please **clearly** label your containers with your address, business name, etc. so that the containers can be returned to you.

Safety

Georgian Paving & Construction is required to conduct the work in a safe manner, including delineation of the work area, etc. with the use of traffic cones, caution tape, construction fencing, etc. To expedite construction activities and to ensure public safety the contractor may temporarily close and/or move mid block crossings. Temporary inconveniences to business access may also result during sidewalk construction.

The Contractor is required to leave the site in as safe condition as possible for the week ends, over night and Holidays. However, we ask that you take extra caution during these periods to ensure everyone's safety.

Who Do I Call If I Have a Problem?

The "Project Supervisor" (Construction) will respond to public inquiries related to this project. You may call or email the Project Supervisor at any time.

The Contractor has set up a site office on Huronario St. that is open Monday to Friday, 8:00 A.M. to 5:00 P.M.

The Contractor's phone numbers and site office address are provided below.

A 24/7 emergency phone number is also provided below but should only be used in emergency or other critical situations.

R.J. Burnside & Associates Limited is administering the project on behalf of the Town. If you have any questions regarding the construction, you may also call a Burnside representative, during the hours of 8:00 A.M. to 5:00 P.M., Monday to Friday, and your call will be responded to as soon as possible.

Georgian Paving & Construction

Murray Hunt, Project Supervisor (Construction)
Phone: 705-443-4277 Fax: 705-443-4284
Address: 116 Huronario St., Suite 102
mhunt@walkerind.com

24/7 Emergency Phone: 705-443-9482

R.J. Burnside & Associates Limited

Office:
Paul Hausler
705-446-0515 Ext. 445
Project Manager (Contract Administrator)
paul.hausler@rjburnside.com