

Downtown Collingwood Revitalization Hurontario St. and Second/Simcoe St. Construction Newsletter #25

June 30th 2010

Current Construction Events (June 28th to June 30th 2010)

1. **Location:** Hurontario St. from Second/Simcoe St. to Third/Ontario St.
Scope of Work: Completed unit paver installation and concrete banding on west side of street. Finished milling, paving and line painting.
Impacts: This block was closed for the duration of the construction operations, and scheduled to be open to traffic by Wednesday, June 30th.
2. **Location:** Hurontario St from Third/Ontario St to Fourth St.
Scope of Work: Minor finishing work.
Impacts: This block was open to traffic with some parking restrictions during working hours.
3. **Location:** Hurontario St. from Fourth St. to Fifth St.
Scope of Work: Continued underground electrical installations and completed storm sewer and fire hydrant installations.
Impacts: This block was open to vehicular and pedestrian traffic with some lane-shifting of two-way traffic to facilitate work.
4. **Location:** St. Marie St. from Huron St. to Ontario St.
Scope of Work: Began storm sewer installation.
Impacts: This block will be open to vehicular and pedestrian traffic. Traffic may be periodically reduced to one lane during the day. The intersection of St. Marie St. and Ontario St. will have reduced lane widths.

Upcoming Construction Events (July 5th to July 9th 2010)

1. **Location:** Hurontario St. from Second/Simcoe St. to Fourth St.
Scope of Work: Minor finishing work scheduled.
Impacts: This block will be open to traffic with some parking restrictions during working hours.
2. **Location:** Hurontario St. from Fourth St. to Fifth St.
Scope of Work: Complete underground electrical installations and begin concrete removal.
Impacts: This block will be open to vehicular and pedestrian traffic with some lane-shifting of two-way traffic to facilitate work.
3. **Location:** St. Marie St. from Huron St. to Ontario St.
Scope of Work: Continue storm sewer installation.
Impacts: This block will be open to vehicular and pedestrian traffic. Traffic may be periodically reduced to one lane during the day. The intersection of St. Marie St. and Ontario St. will have reduced lane widths.
4. **Location:** Pine St. from First St. to Third St.
Scope of Work: Begin underground electrical work, and install light bases and storm sewers.
Impacts: This block will be open to vehicular and pedestrian traffic. Traffic may be periodically reduced to one lane during the day with reduced lane widths.

Special Notice

The Contractor has scheduled to shut down all construction activities for the July 1st long weekend, from Thursday, July 1st to Sunday, July 4th. All blocks will be open to vehicular and pedestrian traffic during this time. Regular construction activities will resume Monday, July 5th.

How Will My Services Be Affected?

Telephone, hydro, water, cable TV, sewer and gas services should not be affected by the construction, barring any unforeseen circumstances.

The Contractor shall continue to collect garbage and recycling containers on those blocks that are closed to vehicular traffic. Please set your containers in front of your business by 6:30 A.M. on your regular garbage days. Please **clearly** label your containers with your address, business name, etc. so that the containers can be returned to you.

Safety

Georgian Paving & Construction is required to conduct the work in a safe manner, including delineation of the work area, etc. with the use of traffic cones, caution tape, construction fencing, etc. To expedite construction activities and to ensure public safety the contractor may temporarily close and/or move mid block crossings. Temporary inconveniences to business access may also result during sidewalk construction.

The Contractor is required to leave the site in as safe condition as possible for the week ends, over night and Holidays. However, we ask that you take extra caution during these periods to ensure everyone's safety.

Who Do I Call If I Have a Problem?

The "Project Supervisor" (Construction) will respond to public inquiries related to this project. You may call or email the Project Supervisor at any time.

The Contractor has set up a site office on Hurontario St. that is open Monday to Friday, 8:00 A.M. to 5:00 P.M.

The Contractor's phone numbers and site office address are provided below.

A 24/7 emergency phone number is also provided below but should only be used in emergency or other critical situations.

R.J. Burnside & Associates Limited is administering the project on behalf of the Town. If you have any questions regarding the construction, you may also call a Burnside representative, during the hours of 8:00 A.M. to 5:00 P.M., Monday to Friday, and your call will be responded to as soon as possible.

Georgian Paving & Construction

Murray Hunt, Project Supervisor (Construction)
Phone: 705-443-4277 Fax: 705-443-4284
Address: 116 Hurontario St., Suite 102
mhunt@walkerind.com

24/7 Emergency Phone: 705-443-9482

R.J. Burnside & Associates Limited

Office:
Paul Hausler
705-446-0515 Ext. 445
Project Manager (Contract Administrator)
paul.hausler@rjburnside.com